

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY - Phase IX – EOAT - Kurnool District - Package No. AP 10 IX LB 14  
- "Construction of High Level Bridge on road from Maddur to Ahalyapuram  
of Panyam (M) in Kurnool District" - Extension of Agreement Time without  
penalty from 29-3-2011 to 15-11-2012 for a period of 232 days – Orders  
– Issued.

-----  
PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 956

Dated: 01-6-2012.

Read the following :-

From the ENC(PR), PMGSY, Hyd, Lr.No.W28/DEE VI/ KNL/AP 10  
IX LB 14/12 dt.2-5-2012.

>><<

**ORDER**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after examination of the proposal hereby accord Extension of Agreement Time from 29-3-2011 to 15-11-2012 for a period of 232 days as requested by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad without penalty as the delay is not attributed to the contractor the delay is due to approval of designs in respect of work "Construction of High Level Bridge on road from Maddur to Ahalyapuram of Panyam (M) in Kurnool District" under PMGSY Phase IX Package No. AP 10 IX LB 14.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad  
The Superintending Engineer (PR), Kurnool District.

Copy to:

The PS to Minister for PR &RWS.

Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER